

Project Title: Health Post Construction in Sindhupalchowk District, Nepal

Please consider this to be report on behalf of brief information on Health Post construction project in Sindhupalchowk District, Nepal.

Project Summary

Grantee: Ministry of Health and Population, Government of Nepal.
Donor Agency: America Nepal Medical Foundation (ANMF)
Type: Funded Project
Structure Type: Prefabricated (Fiber Cement Board)
Project Approved on: 26 June 2015
Maximum Validity Period till: 15 December 2015
Number of Health Post: One: Type 1 Health Post (15.6m x 7.9m x 2.7m)
Ten: Type 2 Health Post (11.3m x 7.9m x 2.7m)

Project Cost

S. No	Description	Rate (NPR)	Quantity	Total Amount (NPR)
1	Type 1 Health Post	4423400.92	1	4423400.9
2	Type 2 Health Post	3522485.17	10	35224851.7
Grand Total(Inclusive of 13% VAT)				39648253
Amount in words: NPR Thirty nine million six hundred and forty eight thousand two hundred and fifty three rupees.				
Grand Total: \$388213.57 (@ 1USD = NPR 102.13)				
Amount in words: Three hundred and eighty eight thousand two hundred and thirteen dollars fifty seven cents.				

List of Health Post

S.No	Name(VDC)	Type	Date of Commencement	Date of Completion
1	Chautara	1	14/08/2015	22/09/2015
2	Tauthali	2	03/10/2015	-
3	Bhimtar	2	03/10/2015	-
4	Thulosirubari	2	-	-
5	Sipapokhari	2	-	-
6	Attarpur	2	-	-
7	Bhotasipa	2	-	-
8	Haibung	2	-	-
9	Listikot	2	-	-
10	Petkau	2	-	-
11	Piskar	2	-	-

Payment Terms

Donor agency ANMF releases payment for construction of prefabricated structures as follows:

- A. 20 % of the quoted price shall be paid upon signing the agreement.
- B. 30% of the quoted price shall be paid after completion of civil foundation works.
- C. 30% of the quoted price shall be paid upon wall installation.
- D. 15% of the quoted price shall be paid after completion of the project within two weeks.
- E. 5% of the quoted price will be retained by ANMF until one year after the completion of the health post building.

Expenses till date:

As per section A; 20 % of the quoted price to vendor i.e. NPR 7929650.

Monthly Salary of Site Engineer: NPR 29750.

Total Expenses: NPR 7959400

(Map showing all health post (VDC name) is attached within)