



**AMERICA NEPAL
MEDICAL
FOUNDATION**
Advancing Healthcare in Nepal

HEALTH POST RECONSTRUCTION - PROGRESS REPORT

Sindhupalchowk
APRIL 2016



Background

America Nepal Medical Foundation is constructing healthpost in assigned 11 VDC in Sindhupalchowk district under “Health Sector Recovery Plan”; a plan endorsed by MoHP.

Eleven HP assigned to ANMF:

1. District Hospital, Chautara HP (Type 1)
2. Thulosirubari HP
3. Bhimtar HP
4. Sipapokhare HP
5. Bhotsipa HP
6. Haibung HP
7. Tauthali HP
8. Piskar HP
9. Attarpur HP
10. Petku HP
11. Listikot HP

Updates

As a reminder the construction of health post in Chautara is complete. This health post is also handed over to ministry for operation. As mentioned in previous report also all other 10 proposed sites are now under construction. Three of these sites are on verse of completion. Other seven health posts are also planned to be complete by month of April.

Re-Construction Updates

1. Bhimtar HP

Health post reconstruction is almost complete. Few of the finishing works along with pit construction need to be completed. We are planning for the official handover of the health post soon.

2. Sipapokhare HP



Ongoing Construction at Sipapokhare: Wall insatllation and finishing work

Civil work, post and truss work has been completed. Wall framing work is also completed. Sanitary work and electrical work were being carried out in recent weeks. All construction materials are transported to the site.

S No.	Stages	Status
1	Earthwork	Completed
2	Foundation work	Completed
3	Truss work	Completed
4	Wall Partition Work and Ceiling	Completed
5	Finishing Work	Started
6	Sanitary and Electrical Work	Started

3. Tauthali HP



Newly constructed Tauthali Health Post.

Health post construction in Tauthali has been completed. On our last visit the health post was up and running. Public are enjoying the new service since last one month.

4. Thulosirubari HP

Most of the work has been completed. Wall installation, ceiling work are completed. Sanitary work and electricity work are near to completion. Finishing and site clearance work are being carried out.



Ongoing Painting and Finishing work at Thulosirubari

S No.	Stages	Status
1	Earthwork	Completed
2	Foundation work	Completed
3	Truss work	Completed
4	Wall Partition Work and Ceiling	Completed
5	Sanitary and Electrical Work	Incomplete
6	Finishing Work	Incomplete

5. Bhotsipa HP

Construction of health post is ongoing. Truss work and framing work has been completed. Wall installation and finishing work will start soon.

S No.	Stages	Status
1	Earthwork	Completed
2	Civil work	Completed
3	Truss work	Completed
4	Wall Partition Work and Ceiling	Incomplete
5	Finishing Work	Not Started
6	Sanitary and Electrical Work	Not Started

6. Attarpur HP

PROGRESS REPORT

Major work in reconstruction is already completed. Work up to wall installation has been completed. Sanitary and electrical works are being carried out in parallel.

S No.	Stages	Status
1	Earthwork	Completed
2	Foundation work	Completed
3	Truss work	Completed
4	Wall Partition Work and Ceiling	Completed
5	Finishing Work	Started
6	Sanitary and Electrical Work	Started



Attarpur Health Post: Wall installation and finishing work ongoing.

7. Haibung HP

Reconstruction of health post at Haibung is on verse of completion. Finishing work and flooring is being carried out. There was delay to start the work initially but after the start of the work the construction is being carried out at considerable rate.



Wall Installation and Finishing work ongoing at Haibung HP

S No.	Stages	Status
1	Earthwork	Completed
2	Foundation work	Completed
3	Truss work	Completed
4	Wall Partition Work and Ceiling	Completed
5	Finishing Work	Incomplete
6	Sanitary and Electrical Work	Completed

8. Piskar HP

Construction of health post is ongoing at Piskar. Civil work and truss work are completed. Wall framing work is being carried out.

S No.	Stages	Status
1	Earthwork	Completed
2	Foundation work	Completed
3	Truss work	Completed
4	Wall Partition Work and Ceiling	Started
5	Finishing Work	Not Started
6	Sanitary and Electrical Work	Not Started



Piskar Health post after completion of Truss work.

9. Listikot HP

Civil work has been completed, post has been placed and truss work (except roofing) is complete. Framing of wall is also complete. Prefab board installation is ongoing and along with it sanitary work is also initiated.

S No.	Stages	Status
1	Earthwork	Completed
2	Foundation work	Completed
3	Truss work	Completed
4	Wall Partition Work and Ceiling	Started
5	Finishing Work	Not Started
6	Sanitary and Electrical Work	Started



Listikot Helthpost Reconstruction after truss installation.

10. Petku HP

Civil work has been completed, post has been placed and truss work is complete. Framing of wall is also complete. Prefab board installation is ongoing and along with it sanitary work is also initiated.

S No.	Stages	Status
1	Earthwork	Completed
2	Foundation work	Completed
3	Truss work	Completed
4	Wall Partition Work and Ceiling	Started
5	Finishing Work	Not Started
6	Sanitary and Electrical Work	Started



Truss work and Wall framing at Petku

Challenges

- Land clearance and road access were the major problems in most of the sites prior to construction were started.
- Contractor has delayed the construction in some of the sites mainly due to poor management.

Next Steps

- Accelerate the construction work in all 10 sites.
- Try to complete the construction of all sites by end of April.
- Plan for the handover of all sites with coordination with DHO once the construction is complete.